



COQUILLE INDIAN TRIBE

KILKICH TRANSPORTATION SAFETY PROJECT Weekly Update • August 25, 2023



CONSTRUCTION ACTIVITIES

The Learning Center parking lot really took shape this week. The parking lot curbs were poured, and the new driveway was formed. The new fence footing was excavated and rocked. Lots of other sidewalks, curbs, and gutters were formed and poured all over the project. Kyle Electric poured their new light pole bases in preparation for new poles. Work is also moving west down the road to add new sidewalks towards the CELS building and extending the existing sidewalk down to the highway.

WHAT TO EXPECT NEXT WEEK

Brock Construction will continue work on the new curbs, gutters, sidewalks, and ADA ramps around the roadway and in the parking lot. The Learning Center parking lot will get base rock in preparation for asphalt. Knife River will also be adding the base lift to the roadway in hopes of opening the new roads up for intermittent usage.

ENVIRONMENTAL PROTECTION EFFORTS

The environmental controls are being monitored throughout each day by the contractor, PMO and NRO staff. The roadways are swept and cleaned each Friday before the weekend.



ROAD CLOSURES & DETOURS

We are still in that Phase 2 detour. The detour guides traffic off Miluk Drive onto Mexeye Loop and through the Kilkich Administration Building parking lot and back onto Miluk Drive. We will see flaggers continuously through the next few weeks to keep workers safe, as new sidewalk, curbs, and gutter work continues down Miluk Drive.

The parking lot to the west of the Learning Center (in red) will remain closed. The parking lot to the east of the Learning Center (in blue) will be for student pick-up and drop-off only.

All staff and visitors that need to park longer than 15 minutes, please utilize parking across the street in the KWC parking lot.

SIGN UP FOR UPDATES

We strongly encourage you to sign up for Construction Updates through [Nixle](#)!

TEXT keyword "BUILD" to 888777.

Updates will be provided weekly throughout the project.



PROGRESS PHOTOS:

Learning Center Courtyard with fence footing excavation, concrete work in the Learning Center parking lot



WANT MORE?

Interested in more photos? Want to see past updates? Check out the "Projects" tab on the Coquille Indian Tribe website.

