



COQUILLE INDIAN TRIBE

KILKICH TRANSPORTATION SAFETY PROJECT Weekly Update • November 3, 2023

CONSTRUCTION ACTIVITIES

The Learning Center courtyard work continued with the fence stem wall being formed and poured. Light pole work was done in the Learning Center parking lot in preparation for the new poles. Crosswalk striping was completed at the intersection.

WHAT TO EXPECT NEXT WEEK

Phew! We are at the end of the literal road. Topsoil work will be completed this week in the Learning Center courtyard. This will finish off with hydroseeding. The contractor will finish off the rest of the curb and sidewalk work weather permitting. This will finish off the project for the next few weeks and the contractor will mob out.

There are two longer lead items that will finish in the coming months. First, the new light poles for the Learning Center parking lot will be delivered and installed towards the end of December. The other long lead item is the fence that will be installed on top of the stem wall in the Learning Center courtyard. The fence should arrive for installation in early 2024.

ENVIRONMENTAL PROTECTION EFFORTS

The environmental controls are being monitored throughout each day by the contractor, PMO and NRO staff. The roadways are swept and cleaned each Friday before the weekend.

ROAD CLOSURES & DETOURS

There are none! There were a lot of changes, and we really appreciate your patience throughout this project. Thank you!

SIGN UP FOR UPDATES

We strongly encourage you to sign up for Construction Updates through [Nixle](#)! TEXT keyword "BUILD" to 888777.

WANT MORE?

Interested in more photos? Want to see past updates? Check out the "Projects" tab on the Coquille Indian Tribe website.

We also share information on tons of other projects that the Project Management and Planning Office are working on.

