



# COQUILLE INDIAN TRIBE

## KILKICH TRANSPORTATION SAFETY PROJECT Weekly Update • November 17, 2023



### CONSTRUCTION ACTIVITIES

Well, this is the end my friends! Well at least the end of weekly updates. The last two weeks finished up the topsoil work, the concrete wall for the Learning Center courtyard fence and some miscellaneous outstanding fixes.

### WHAT TO EXPECT IN THE NEAR FUTURE

In the next week, hydroseeding will finish up in the remaining areas, light pole bases will be installed, and construction safety equipment and signs will be removed.

Still on the horizon: the new light poles for the Learning Center parking lot are expected mid-December. The contractor will return once they are delivered to install them. The other long lead item is the fence that will be installed on top of the stem wall in the Learning Center courtyard. The fence should arrive for installation in early 2024.

Thank you all for your patience during this project and through all of the changes!