



## Construction Update & Impacts • February 2, 2024



### Welcome Back!

It's definitely time for news of The Shishda Haws Rehabilitation and Fitness Center.

To recap the project, this will be an approximately 13,500 square foot rehabilitation and fitness center constructed on the Kilkich Indian Reservation. The space will house physical therapy, massage, and chiropractic services; a large fitness classroom; and a generous equipment area for cardio, exercise, rehabilitation and weight equipment with space for stretching. There will also be a small grab-and-go deli, bouldering wall, and covered multi-use sport court for basketball, volleyball, pickleball, and four square. A soft-surface pedestrian path, natural play areas, and a fenced playground that caters to pre-school and early school-age children will surround the facility inviting all ages to enjoy the space.

Last October, we let you know that the general contractor, S+B James, was mobilizing on site and there would be parking adjustments.

Fast forward to January and while you may have seen some sitework, not a whole lot has changed. During this very wet weather, the schedule has pushed out a little bit. We also worked on refining the design of and ordering the Pre-Engineered Manufactured Building (PEMB).

### Up Next & Impacts:

Starting next Monday, February 5<sup>th</sup>, over excavation and compaction will begin. This work will use a vibratory compaction roller. **This will cause vibration to the surrounding buildings.** This work will occur **February 5<sup>th</sup> & 6<sup>th</sup>** as well as the week of **February 11<sup>th</sup>-15<sup>th</sup>.**

There will also be a few trees that need to be removed in preparation of the new sewer line to the building. These are being removed as a preventative measure to avoid



future issues with tree roots damaging the sewer lines. Another natural screening option will replace them towards the end of this project.

Also, next week, On **Monday, February 5<sup>th</sup>**, some of the materials for the new building will be arriving on site. These large trucks will come through the intersection and through to the bogs on the north side of the Kilkich Administration Building to where the materials will be offloaded. See the next page for a map of these activities.

Thank you all for your patience in receiving this information and for your understanding as we work through some of these impacts.



# Material Delivery Route & Site Map

